EXTENSION OF TIME PROPOSAL

1	[redacted] of work	Providing CC Road at Kodigehalli to Talavarapalya connection Road at Kodigehalli Village & Construction of Culverts at Junction of 4th Main & Handiguduu Road at Byatappa Layout Main Road in ward No:08 of Kodigehalli Sub Division.
2	Amount of Work Portion	1245764=00
3	Estimated Cost	13.00 Lakhs
4	Name of contractor	P. Vijaya Babu (Nandi Enterprises)
5	Agreement No.	292
6	No. and date under which work order issued	292/0502-2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	06-04-2015
9	Date of receipt of application in the sub division office	06-04-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	70%
12	Work carried out during 1st extension	30%
13	Work carried out during 2nd extension	~~30~~ —%
14	Time now applied for	69 Days
15	Date of recommending time limit applied for	69 Days
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	Nil —
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	— I —
21	Remarks of the AEE and the daily rate of penalty proposed	— Nil —
22	Remarks of the EE with the daily rate of penalty proposed	— Nil

Assistant Engineer

Executive Engineer
Byatarayanapura Division

To levy penalty

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92